

Wittman Regional Airport Oshkosh

Runway Reconstruction Update

Update 9

May 30, 2008

Construction this week

Paving is almost complete! We stand at 95% completed and the few remaining pieces (handwork) will be completed early next week.

- Final portions of Runway 4/22 and major portions of taxiway Echo were paved.
- Runway edge light, taxiway edge light and information/location sign work continued.
- Perimeter road reconstruction began.
- Final landscaping began.

Next week's work

- Radii along taxiway intersections will be completed NLT Tuesday.
- Paving of perimeter road will begin and should be completed.
- Final landscaping and seeding of Phase II continues.
- Final electrical work should wrap up.

Future work

- Joint sealing of Runway 9/27 will be conducted the week of June 2
- Landscaping of perimeter road will also begin that week.
- Grooving the east portion of Runway 9/27 will be accomplished the week of June 9.
- Painting of all runway markings, including AirVenture arrival dots, should be completed during the week of June 16.

Photos

